Matthews International Wood Plant - Critical Quality Data Records					
WIN #:				Initials	
	Body Miters & Bottoms     Presence of clamp nails (or wood dowels)     6 screws were placed and glue squeeze out visible.				
	2. Hardware  Ears installed with glue and brad nails.  Handlebars installed with glue on each dowel and wood wedge  Glue/brad nails on/in back plates, support strips and cleats.  3. Hinges  Correct number of hinges and number of screws				
	4. Body panels  No visible damage  All miter joints appear solid				
	5. Finish A inspector  All above cabinets checks have been performed  Posts jobs have reinforcement sticks  Post jobs have plate blocks				
INITIALS	Stain: Sealer: Top Coat:		Repair:		
	6. Handlebars  All appropriate screws are in the arms and tips  Arms are crimped  Slope of grain is within spec  Pieta handlebars: all screws present bar does not slip.				
	Bed jack & crimps on bed jack rods are bent on head end bed jack e-clamps installed on collar ws in top mount are in wood and not loose brews present on each bed jack mounts jack rods are crimped and inserted in bottom mount				
	8. Handlebar attachment Bolts are tight against wood. Wood pegs are glued fast. PULL ON HANDLEBAR TO CONFIRM PROPER ATTACHMENT				
	9. Final inspector  All above checks have been performed				

## \_\_\_Initial only if it is right\_\_ Immediately report to your supervisor or group leader if it is not right